

STATINTL

71

Sat April 27, 1963

Film Viewers and Readers

STATINTL

As of Wed. April 24

1. 705-V Film Viewer, 10 ea.

STATINTL

stated that they had completed delivery of the viewers last week. Resolution and screen brightness on the four viewers being accepted were measured for stated they met or exceeded specifications.

STATINTL

2. 705-R Film Reader, 6 ea.

Substantial progress has been made on the development of the first unit. Nearly all design is complete and the bulk of the detail manufacturing drawings complete. Parts are being manufactured and assembly of some components should start in May. Final layout of the control panel was submitted for information last week. They have added an idler roller to provide 180° wrap around metering roller which should reduce possibility of slippage. Coordination of electrical and mechanical design has improved.

STATINTL
STATINTL

3. Counter for 705-R Reader, 6 ea.

It is difficult to determine the status of this item. Apparently the logic design is complete and the electronic purchased parts are on hand. Packaging and circuit board design has not started. Wiring harness design has not started and there is no estimate as to when actual wiring will begin. They estimated that 3 to 4 weeks would be required for the circuit board and harness wiring, after start.

STATINTL

DECLASS REVIEW by NIMA/DOD